1997 ASOTIN CREEK WATERSHED PROJECTS PROJECT REVIEW

Project Name: Asotin Watershed Upland BMPs

BPA Project Number: 97-86

BPA Contract Number: 97AP37439

Project Implementor and Address: Asotin County Conservation District

725 6th Street, Suite 102 Clarkston, WA 99403

Project Leader(s): Bradley J. Johnson, District Manager

Project Description (Short): Reduce soil erosion and sedimentation rates to meet water quality standards

for turbidity.

Location Information:

Site Name (i.e. creek, hatchery): Asotin Creek WatershedFrank Johnson Upland Site #3

Subsite Name (i.e. specific location, legal description): R45E, T8N, Sec. 7

County & State: Asotin County, Washington

Hydrounit Number: 17060103040

Quad Map(s): Anatone

Site Type Description (See Attachment 1): B, U

Work Type Description (See Attachment 2): N

Is project completed? Yes: X No

If no, when is the project scheduled to be completed?

If yes, how long did the project take from start to finish (not including ongoing monitoring & evaluation activities)? 3 days

Was the project completed within the original budget? Yes: X No

If no, what caused cost overruns?

What was the overall cost of the project? \$609

What was actually produced/built/accomplished by the project (please quantify if possible--e.g., 5 miles of fence constructed, 2 miles of streambank stabilized, 20 acres of land acquired, etc.)?

Six hundred fifty cubic yards of dirt moved to installone sediment basin.

Are salmon production/supplementation activities planned or currently being implemented in this watershed? Not at this time.

What will be the benefits of the products described above for anadromous fish?

Water quality will be improved in this area. Sediment and agricultural pollutants (fertilizer, pesticides, etc.) will be reduced and cleaner water will be entering Asotin Creek.

When will these benefits become available (immediately, next summer, 5 years, 10 years)?

Project benefits will vary. The sediment basin benefits will be seen immediately. The basin will filter out sediment, thus cleaner water will enter the stream.

Were monitoring and evaluation activities undertaken in association with the project?

Yes: X No

If Yes, list types and duration of monitoring:

ISCO sediment samplers record daily suspended solids.

WSU Creek monitoirng to measure monthly flows, fecal coliform levels, ammonia, nitrate, total nitrogen and total phosphorous.

Are "before and after" photographs of the project site available? Yes No