

**Bonneville Power Administration
Fish and Wildlife Program FY99 Proposal**

Section 1. General administrative information

Analyze Ahtanum Creek Storage Project

Bonneville project number, if an ongoing project 9164

Business name of agency, institution or organization requesting funding
Ahtanum Irrigation District

Business acronym (if appropriate) AID

Proposal contact person or principal investigator:

Name George D. Marshall
Mailing Address P.O. Box 786
City, ST Zip Moxee WA 98936
Phone (509) 249-0226
Fax (509) 249-0226
Email address

Subcontractors.

| Organization | Mailing Address | City, ST Zip | Contact Name |
|---------------------|------------------------|---------------------|---------------------|
| TBA | | | |
| TBA | | | |
| TBA | | | |
| | | | |

NPPC Program Measure Number(s) which this project addresses.

NMFS Biological Opinion Number(s) which this project addresses.

Other planning document references.

Subbasin.

Ahtanum Creek

Short description.

Complete design and permitting of a multipurpose storage reservoir in the Ahtanum Creek watershed. Potential beneficiaries of the project will include: AILD waterusers, Wapato Irrigation Project waterusers, fisheries, wildlife habitat, and recreation.

Section 2. Key words

| Mark | Programmatic Categories | Mark | Activities | Mark | Project Types |
|------|-------------------------|------|------------------|------|--|
| X | Anadromous fish | | Construction | X | Watershed |
| * | Resident fish | | O & M | | Biodiversity/genetics |
| * | Wildlife | | Production | | Population dynamics |
| | Oceans/estuaries | | Research | * | Ecosystems |
| | Climate | | Monitoring/eval. | | Flow/survival |
| | Other | * | Resource mgmt | | Fish disease |
| | | X | Planning/admin. | | Supplementation |
| | | | Enforcement | * | Wildlife habitat enhancement/restoration |
| | | | Acquisitions | | |

Other keywords.

Storage, water supply, irrigation, stream restoration, flood control, recreation.

Section 3. Relationships to other Bonneville projects

| Project # | | Nature of relationship |
|-----------|--|------------------------|
| | | |
| | | |
| | | |
| | | |

Section 4. Objectives, tasks and schedules***Objectives and tasks***

| Obj 1,2,3 | Objective | Task a,b,c | Task |
|-----------|--------------------------|------------|----------------------------|
| 1 | Field Control Survey | a | Topographic Survey |
| 2 | Geotechnical Exploration | b | Drilling and Sampling |
| 3 | Soil and Rock Analyses | c | Laboratory Testing |
| 4 | Geotechnical Evaluation | d | Geotechnical Calculations |
| 5 | Seismic Evaluation | e | Earthquake and Fault Study |
| 6 | Hydrologic Evaluation | f | Hydrologic Calculations |

| | | | |
|----|-------------------------------|---|----------------------------------|
| 7 | Environmental Review | g | NEPA/SEPA Check List |
| 8 | Environmental Impact | h | Environmental Impact Study |
| 9 | Cultural Resources | i | Cultural Survey |
| 10 | Threatened/Endangered Species | j | Species Survey |
| 11 | Public Involvements | k | Notices and Meetings |
| 12 | Dam Design | l | Civil and Structural Design |
| 13 | Instrumentation | m | Instrument Type Selection |
| 14 | Emergency Overflow | n | Spillway Analysis and Design |
| 15 | Intake and Outlet | o | Structural and Mechanical Design |
| 16 | Diversion Control | p | Civil and Hydraulics Design |
| 17 | Seepage Control | q | Foundation Cutoff Design |
| 18 | Delivery System Crossover | r | Mechanical and Electrical |
| 19 | Design Documentation | s | Technical Memoranda |
| 20 | Design Communications | t | Review Meetings and Phone Calls |
| 21 | Regulatory Permitting | u | Agency Meetings and Forms |
| 22 | Construction Drawings | v | Auto CAD Drafting and Design |
| 23 | Technical Specifications | w | Materials and Performance |
| 24 | Bidding and Contracting | x | Prepare Documents |
| 25 | Value Engineering | y | Cost Reduction Review |
| 26 | Construction Costs | z | Develop Cost Estimates |
| 27 | Dam Breach Impact | # | Breach Analysis |
| 28 | Breach Flood Impact | % | Inundation Map |
| 29 | Project Management | * | Manage Tasks |
| 30 | Project Administration | + | Administer Funds` |

Objective schedules and costs

| Objective # | Start Date mm/yyyy | End Date mm/yyyy | Cost % |
|--------------------|-------------------------------|-----------------------------|---------------|
| 1 | 3/1999 | 6/1999 | 3.90% |
| 2 | 4/1999 | 5/1999 | 11.10% |
| 3 | 5/1999 | 6/1999 | 1.70% |
| 4 | 4/1999 | 6/1999 | 1.40% |
| 5 | 1/1999 | 2/1999 | 0.90% |
| 6 | 1/1999 | 4/1999 | 6.50% |
| 7 | 1/1999 | 2/1999 | 0.70% |
| 8 | 2/1999 | 12/1999 | 17.10% |
| 9 | 2/1999 | 10/1999 | 3.40% |
| 10 | 2/1999 | 10/1999 | 0.80% |
| 11 | 4/1999 | 10/1999 | 3.40% |
| 12 | 5/1999 | 8/1999 | 2.90% |
| 13 | 8/1999 | 9/1999 | .40% |
| 14 | 6/1999 | 8/1999 | .90% |

| | | | |
|----|---------|---------|--------------|
| 15 | 6/1999 | 8/1999 | 1.70% |
| 16 | 4/1999 | 6/1999 | 1.70% |
| 17 | 7/1999 | 8/1999 | .90% |
| 18 | 7/1999 | 8/1999 | .90% |
| 19 | 1/1999 | 12/1999 | 1.20% |
| 20 | 1/1999 | 12/1999 | 2.50% |
| 21 | 1/1999 | 12/1999 | 5.10% |
| 22 | 5/1999 | 10/1999 | 6.80% |
| 23 | 7/1999 | 10/1999 | 1.10% |
| 24 | 10/1999 | 12/1999 | 1.20% |
| 25 | 8/1999 | 10/1999 | 1.60% |
| 26 | 8/1999 | 12/1999 | 0.90% |
| 27 | 9/1999 | 10/1999 | 0.70% |
| 28 | 9/1999 | 10/1999 | 0.30% |
| 29 | 1/1999 | 12/1999 | 8.20% |
| 30 | 1/1999 | 12/1999 | 9.70% |
| | | | |
| | | | TOTAL 99.60% |

Schedule constraints.

The project will be affected by the ability of reviewing agencies to develop policies and define required compliance procedures.

Completion date.

The design and Permitting phase of the project could be completed in 1999. Other funding requirements for construction will follow in subsequent years.

Section 5. Budget

FY99 budget by line item

| Item | Note | FY99 |
|---|------------|-----------|
| Personnel | AID Staff | \$284,000 |
| Fringe benefits | | |
| Supplies, materials, non-expendable property | | |
| Operations & maintenance | | |
| Capital acquisitions or improvements (e.g. land, buildings, major equip.) | | |
| PIT tags | # of tags: | |
| Travel | | |
| Indirect costs | | |

| | | |
|--------------|------------------------------|--------------------|
| Subcontracts | Consulting Firms & Temp Help | \$2,637,000 |
| Other | | |
| TOTAL | | \$2,921,000 |

Outyear costs

| Outyear costs | FY2000 | FY01 | FY02 | FY03 |
|----------------------|---------------|-------------|-------------|-------------|
| Total budget | | | | |
| O&M as % of total | | | | |

Section 6. Abstract

The Ahtanum Irrigation District (AID) has identified the need to develop additional water supplies for various users within the Ahtanum Creek watershed. The proposed multipurpose water storage project would provide a reliable supply to: AID waterusers, Wapato Irrigation Project users, fisheries, and wildlife habitat. In addition, the project would provide limited amounts of flood control, fire protection and recreation. The reservoir is expected to have a storage capacity of approximately 20,000 acre feet and would be located in a small sub-basin adjacent to Ahtanum Creek.

Section 7. Project description

a. Technical and/or scientific background.

Ahtanum Creek is known to have very high flow rates during winter and spring runoff periods. These events generally occur when accumulated snow melts rapidly. The short duration high flows quickly subside at the same time that the demands for water are increasing. By the time crops need irrigation, the stream flow has diminished significantly. Most years, Ahtanum Creek has no flow in critical sections after July. The proposed storage project would make water available at times when it could benefit irrigated agriculture as well as fish and wildlife. By reducing the flows during peak runoff period, the property and habitat damage that regularly occurs would be less severe.

b. Proposal objectives.

It is the objective of the proposed multipurpose storage reservoir to provide additional water for agriculture, fisheries, and wildlife habitat. Other incidental benefits such as recreation, economic development, and fire protection would be produced by the project.

c. Rationale and significance to Regional Programs.

Storage of stream flows that are in excess of the instream needs has been successfully used to maximize the utilization of water resources. In the case of Ahtanum Creek, the

peak flow not only exceeds the instream needs but it causes environmental and property damage on a regular basis. The multipurpose storage project would be an effective way to use the water resource more efficiently. The technology of multipurpose storage is well proven. The proposed analysis will help determine if the environmental and other benefits justify the costs.

d. Project history

The Ahtanum Irrigation District and all of the other users of water in the Ahtanum Creek basin have suffered from water shortages since development began near the turn of the century. The water shortage has limited the productivity of the agricultural lands and the local economy has suffered. This storage project has the potential of improving the economic conditions while enhancing the stream ecosystems.

e. Methods.

The Design and Permit work being proposed is the second step toward implementation of the multipurpose reservoir project. The work will involve many areas of analysis that are beyond the capability of the AID staff to perform. Specialized consultants familiar with the development of projects of this size and complexity will be retained to complete the work. Many organizations and regulatory authorities will have input on the design process. It is proposed that the agencies be involved in the project from its beginning. Since the project is in and will serve a moderately populated area, public involvement will be an important input factor. The completed design and permits will enable a construction bidding process to occur and a construction contract to be executed so that the project can be built.)

f. Facilities and equipment.

The AID will require an office facility to establish a base for the administration of the project. Office equipment will need to be purchased. As construction of the project moves forward, the District will require additional facilities, staff and equipment.

g. References.

Lentz, C.R. 1974. Review of Yakima Project Water Rights and Related Data.

Yakima County Comprehensive Plan.

Yakima River Basin Water Enhancement Project.

Section 8. Relationships to other projects

The proposed project is consistent with the goals of the Yakima Basin Enhancement project and will help meet some of the instream fish and wildlife need of the Yakima

River Basin. By controlling excessive runoff flows, the water quality in the Yakima River will be improved at certain times of the year. Consistent flows in Ahtanum Creek will allow fish and wildlife to return to the stream.

Section 9. Key personnel

The project will be managed by the staff of AID with assistance from specialized consultants. The AID is currently soliciting statements of qualifications from interested Engineering firms for phase 1. After statements of qualifications have been reviewed and an Engineering Consultant hired. Resumes can be sent forth with.)

Section 10. Information/technology transfer

The Engineering process that is proposed for this design is an example of the steps that could be followed by proponents of other storage projects. The process could be applied in other parts of the basin. This is an example of a proponent motivated by a strong need for more water taking the initiative to move a project forward.