

This report was funded by the Bonneville Power Administration (BPA), U.S. Department of Energy, as part of BPA's program to protect, mitigate, and enhance fish and wildlife affected by the development and operation of hydroelectric facilities on the Columbia River and its tributaries. The views in this report are the author's and do not necessarily represent the views of BPA.

For copies of this report, write to:

**Bonneville Power Administration
Division of Fish and Wildlife - PJ
P.O. Box 3621
Portland, OR 97208**

**ANADROMOUS FISH HABITAT ENHANCEMENT FOR THE
MIDDLE FORK AND UPPER SALMON RIVER**

ANNUAL REPORT - 1988

Prepared by

John **Andrews**

U. S. Forest Service
Intermountain **Region**

Prepared **for**

Steve Levy, Project Manager
U.S. Department of Energy
Bonneville Power Administration
Division of Fish and Wildlife
P.O. Box 3621
Portland, OR **97208-3621**

Contract Number **DE-AI79-84BP17579**
Project Number 84-24

TABLE OF CONTENTS

	Page
ABSTRACT	1
INTRODUCTION	2
<u>Goal and Objectives</u>	2
<u>Background</u>	3
<u>Agency and Tribal Coordination</u>	4
<u>NEPA Compliance</u>	4
<u>Study Area</u>	4
<u>Fishery Resource</u>	4
ACCOMPLISHMENTS	5
PROJECT COST	8
PROPOSED ACTIVITIES - 1989	8
MONITORING AND EVALUATION	11
PROJECT MAINTENANCE	14
LITERATURE CITED	14
APPENDIX A. Figures 1-10	15
APPENDIX B. Tables 1-5	26

ABSTRACT

The wild and natural salmon and steelhead populations in the Middle Fork and Upper Salmon River are at a critical low. Habitat enhancement through decreasing sediment loads, increasing vegetative cover, removing passage barriers, and providing habitat diversity is imperative to the survival of these specially adapted fish, until passage problems over the Columbia River dams are solved.

Personnel from the Boise and Sawtooth National Forests completed all construction work planned for **1988**. In Bear Valley, **1573** feet of juniper revetment was constructed at eleven sites, cattle were excluded from 1291 feet of streambanks to prevent bank breakdown, and a small ephemeral gully was filled with juniper trees.

Work in the Upper Salmon Drainage consisted of constructing nine rock sills/weirs, two rock deflectors, placing **riprap** along forty feet of streambank, construction of 2.1 miles of fence on private lands, and opening up the original Valley Creek channel to provide spring chinook passage to the upper watershed.

A detailed stream survey of anadromous fish habitat covering **72.0** miles of streams in the Middle Fork Sub-basin was completed.

INTRODUCTION

As a result of The Pacific Northwest **Electric Power** Planning and Conservation Act of **1980**, the BPA was given the authority to use its legal and financial resources to protect, mitigate, and enhance fish and wildlife effected by the development of hydroelectric projects of the Columbia River and its tributaries. The BPA, therefore, funded the Middle Fork and Upper Salmon River Enhancement project.

This project is being implemented using the Riddle Fork and Upper Salmon River Habitat Improvement Implementation Plan FY **1988-1992** (Andrews and **Everson 1988**) which was developed by the Forest Service in consultation with the Idaho Department of Fish and Game, and the Shoshone-Bannock Tribes. The project is being conducted in two phases: Phase I, Inventory and Design: and Phase II, Project Implementation.

Goal and Objectives

The goal of this project is to increase the quality and quantity of spring and summer chinook salmon and summer steelhead trout with an emphasis on increasing the survival of wild and natural stocks. This goal will be achieved by protecting and improving the habitat of the stocks indigenous to the Middle Fork Salmon River and natural stocks in the upper Salmon River. The habitat project will help increase fish production over current levels,

By increasing the quality and quantity of anadromous fish habitat, the survival and production of salmon and steelhead is bettered. Continued survival and increased production of existing stocks is imperative until passage of migrating smolts over the Columbia River dams is improved,

The project objectives are to increase spring and summer chinook and steelhead production by reducing sediment loading, improving riparian vegetation, eliminating migration barriers, and providing habitat diversity. Attainment of these objectives should result in increased juvenile rearing densities and smolt production of anadromous fish.

Meeting the above goal and objectives will provide off-site mitigation under the mandate of the Pacific Northwest Electric Power Planning and Conservation Act of **1980**.

The objectives will be addressed es follows:

1. Reduce sediment loading

Stream sediment loads, severely above natural levels, **are** detrimental to all life stages of anadromous fish. Sediment clogs and **covers** gravels, decreasing spawning success. It smothers incubating eggs and fry, reduces aquatic insects which provide most of the food for rearing juvenile fish, and eliminates the spaces between rocks and fills in pools which are important rearing habitats for juvenile salmonids. Sediment in excess of natural levels aids in the deletion of dissolved oxygen and the increase of water temperatures. The well-being of developing salmonids depends'upon certain dissolved oxygen and water temperature ranges. Fluctuations from these ranges could reduce survival.

The reduction of sediment loading will be met through minimizing the sediment from upland sources by stabilizing stream banks. A measurable objective will be the reduction of silt laden gravel to less than 30 percent surface sand and embeddedness. The IDFG ocular transect method (Torquemedes and Plett's 1988) will be used to estimate reductions.

2. Provide optimum riparian vegetation

Good riparian vegetation is necessary for optimum fish habitat. Overhanging plants provide shade, hiding cover, and food, essential to the survival of juvenile and adult salmonids alike.

Degraded areas will be restored by planting large clumps, cuttings, seeds, and rooted stock native to the area that is predicted to do well in a given community type. The success of this revegetation effort depends upon the effort towards improved grazing management practices. Providing optimum riparian vegetation will also contribute to meeting the first objective.

3. Eliminate passage barriers

Many miles of stream suitable for adult spawning and juvenile rearing are out of reach because of passage barriers and obstructions. Eliminating passage barriers will provide passage for both adult and juvenile anadromous fish migration to more fully utilize suitable spawning and rearing habitat. Possible methods of correcting passage problems include: blasting of obstructions, cleaning debris blockages, constructing side channels around barriers, providing instream flows, and building rock sills and fish ladders over barriers.

4. Increase habitat diversity

Habitat diversity (a variety of habitat types) is as necessary to optimum fish production as edge is to big game production. Habitat diversity in the form of additional cover and complexity will be provided by meeting riparian vegetation restoration objectives and diversifying habitat types while treating unstable streambanks.

The habitat units identified in habitat inventories are riffles, pools, and glides. To attain habitat diversity, there should be a variance in these habitat types in a certain stretch of stream. Generally, riffles are used for chinook and steelhead spawning and very early rearing and glides and pools are used for rearing. Providing a balanced number of all types of habitat within a stream creates a better opportunity for both spawning and rearing.

Background

Phase I, initiated in FY 1984, has consisted of habitat inventories, fisheries habitat problem identification, and recommendations for future project implementation (See FY 1986-84 contract and work statement for Phase I background and specifics). This phase was essentially completed with the publishing of the Inventory Reports for the Middle Fork and Upper Salmon Rivers in February 1987 (OEA Research 1987a and OEA Research. 1987a) which were used in the preparation of the implementation plan. The bulk of Phase II, Project Implementation, is scheduled to be completed by 1991.

Phase II includes implementation of habitat improvement, enhancement, and passage restoration projects on specific reaches **of** those streams identified in Phase I. Improvement methods to be employed in affecting habitat restoration include structural (bank and **instream** structures, fencing, fishways, erosion control, etc.) and nonstructural (riparian revegetation, **instream** flows, land management changes, etc.) **modifications**. Implementation **will** be consistent with actions identified in the Northwest Power **Council's** Columbia River Fish and Wildlife Program, Section **703** (c) (1) and the Appendix A Table (Planning Inventory of Projects for the Salmon River Subbasin: Marsh Creek, Elk Creek, Bear Valley Creek, Valley Creek, and Upper Salmon **River**). These areas include portions of the Boise, Challis, Salmon, and Sawtooth National Forests,

Agency and Tribal Coordination

This project is being implemented by the Forest Service in cooperation with the Shoshone-Bannock Tribes and the Idaho Department of **Fish** and Game (IDFG). The Middle Fork and Upper Salmon Subbasins enhancement project continues to be coordinated throughout the **design**, implementation, and monitoring phases. Copies of the Middle Fork and Upper Salmon River Habitat Improvement Implementation Plan FY **1988-1992**, annual reports and work statements were submitted to the respective agencies **for** comment.

NEPA Compliance

NEPA documents for the following sub-projects were prepared by Bonneville Power Administration (BPA) from information supplied by the Forests. The Forests were responsible for scoping and alternative preparations.

Study Area.

The Salmon River **Subbasin** is the largest **subbasin** in the Columbia River, For the implementation plan, the Salmon River **Subbasin** is divided into three general areas: The Lower Salmon River below **Riggins**, the Middle Salmon River between **Riggins** and the mouth of the Middle Fork Salmon River, and the Upper Salmon River above the mouth of the Middle Fork Salmon River (figure **1**). The implementation plan does not address anadromous fish habitat improvement in the **Camas** Creek, Panther Creek, Yankee Fork, East Fork Salmon River, **or** Lemhi River **drainages which** have or will have their own individual work statements.

The project **area** is located in Central **Idaho in** what is commonly known as the Idaho Batholith. The geology of the area primarily consists of underlying **cretaceous granitic** rock with tertiary intrusive and extrusive igneous rocks making up the remaining bedrock.

Average annual precipitation ranges from 10 inches at Stanley to **48 inches** in Bear Valley with higher elevations receiving more precipitation mainly in the form of snow. Stream hydrology is dominated by high spring **runoff from snowmelt** in the mountains.

Fishery Resource

The **1985-1990** Idaho Anadromous Fisheries Management Plan (Anonymous **1985**) states "The Salmon River is the most important tributary in the Snake **and** Columbia River drainages for anadromous fish production. The Middle Fork is

the largest tributary of the Salmon River and is the most important producer of anadromous fish. Both chinook and steelhead indigenous to the Middle Fork are unique. The chinook population includes a high proportion of large, 5 year-old fish. No hatchery produced chinook have ever been stocked into the Middle Fork, leaving the indigenous gene pool intact. Both the chinook and steelhead of the Middle Fork are uniquely adapted to the habitat conditions and long migrations distances. Preservation of the indigenous gene pools is a high priority."

Marsh and Bear Valley Creeks combine to form the Middle Fork Salmon River in T. 13 N, R. 10 E. (Figure 2). Presently, the spring chinook escapements in the Middle Fork Salmon River drainage are at an extremely low level. Without help in instream sediment reduction and habitat improvement, significant portions of these runs won't be able to continue as viable wild populations. The IDFG plans to manage the Middle Fork Salmon River drainage for strictly natural production of wild indigenous stocks of salmon and steelhead.

The Upper Salmon River is noted for its value as an anadromous sport fishery. Both the main river and its tributaries are important areas for natural anadromous salmonid production. Habitat improvement work conducted in the Upper Salmon River drainage provides additional recreational opportunity for sport fishermen by increasing stream productivity and carrying capacity for anadromous fish. Since many of the fish produced in the Upper Salmon River are harvested downstream, offsite commercial and sport fisheries are benefited as well.

The upper Salmon River drainage above Sawtooth National Fish Hatchery is expected to be heavily seeded within several years with adult spring chinook from the hatchery. Other streams in the upper Salmon River drainage are and will be extensively outplanted with eggs, fry, and fingerling as well as adult spring chinook and summer steelhead. It is the intent of this project to restore and enhance the spawning and rearing habitat in the upper Salmon River Basin in a cost effective manner which will aid in the success of this extensive seeding program (Figures 3 and 4).

Current potential smolt production capacity of the project portion of the Middle Fork and Upper Salmon Rivers is estimated at 5,206,000 spring and summer chinook and 614,000 summer steelhead for a total of 5,820,000 smolts (Tables 1-2 and Figures 5-6). The estimated annual increase in potential smolt production as the result of this project is 669,000 spring and summer chinook and 75,000 summer steelhead. Fish population responses will be monitored and documented by the Idaho Department of Fish and Game as a part of BPA Project 83-7.

ACCOMPLI -

The accomplishments for 1988 are listed by sub-project as follows:

Sub-projects Ia & b - Bear Valley Creek and Elk Creek.
During June 1988, the Boise National Forest obtained nearly 2,000 cut juniper trees 8 to 15 feet long from Jordan Creek in the Bureau of Land Management's Owyhee Resource Area. These trees were used on the Lowman Ranger District's 1988 Juniper Project in the Bear Valley drainage.

The objective of the project was to stabilize eroding stream banks by preventing further erosion and trapping silt and debris to build up the banks. Once sediment has been trapped, willows and grasses can colonize the area.

Two juniper **riprap** construction techniques were used. The first technique completely covered the bank with junipers. Steel fence posts were driven in the stream bank approximately **15 to 20** feet apart. The top **of** the posts were just below the edge of the upper bank. A wire was tightly stretched between the posts near the ground with a fence stretcher. The junipers were laid either perpendicular or parallel to the bank. Once the trees were in place they were wired down. The upstream end **of** the revetment was thoroughly anchored with **Duckbill** anchors. Several anchors were also **placed** at intervals along the revetment. Some trees were also added to the revetment at the toe of the cut bank providing additional bank support and cover for fish.

The second technique used a single row of overlapping trees (butt end upstream) laid parallel to the stream at the toe of the cut bank and tied together. **Duckbill** anchors were driven in the stream bed where the trees overlapped and at each end of the revetment. If a single row of trees proves to be an effective method **of** abating the cutting of the stream banks, this method should be used in most cases. With the single row of trees (the larger the better), very few anchors are required **and construction** of the **revetment** proceeds quickly. The single row of trees is easily constructed by one person.

Use of the **Duckbill** anchors greatly enhanced the stability **of** the revetments. The anchors are an effective and easy way of anchoring juniper trees in sand and gravel bottom streams. They may not be suitable in large rock or bedrock due to the difficulty of driving the anchors.

To aid bank recovery at several sites, cattle were excluded from the stream with a **30-inch** high, one-rail fence or a single row of juniper trees. The fence was built **6 to 12 feet back** from the edge of the cut bank and consisted of an untreated lodgepole pine rail spiked on top of treated posts. A different technique involved wiring a single row of overlapped juniper trees to the upper bank at the edge of a cut bank with the butt end facing upstream. This structure was built to determine if juniper trees could be used to prevent cattle from walking along the edge of the streambank and breaking it down.

Approximately **1900** trees were used in constructing the revetments (ELK 1, **3, 3a**; BVC 1, 1x, 1a, 1b, **4, 5**; Experimental site 1) and cattle deflector along Elk and Bear Valley Creeks.

Elk Creek - Portland Mine Bank Stabilization ELK #1

Junipers were placed perpendicular along **510** feet of cut-bank. A fence was built 10 to 12 feet back from the edge of the cut bank to exclude cattle from the area.

Elk Creek - Cook Creek Fence Deflection ELK #3

Junipers were laid flat along **80** feet of cut-bank. Junipers covered the entire bank in the downstream half of Elk # **3** and **were** placed in single row along the bottom of the bank In the upstream half **of** Elk #**3**. A fence was built 10 to 12 feet back from the edge of the cut bank to exclude cattle from the area.

Elk Creek - Cook Creek ELK #3a

Located a short distance upstream from Elk #3. Junipers were laid flat along 60 feet of cut-bank. Construction of this revetment was similar to the upstream half of ELK #3. No fence was built to exclude cattle.

Bear Valley Creek - Transfer Cabin Stream Crossing BVC #1

A fence was built 6 feet back from the edge of the cut bank to exclude cattle from the area. The lodgepole pine fence was constructed along 150 feet of streambank. A 15 foot wide opening was left to allow livestock and big game animals to cross the stream on a gravel bar. Junipers were placed parallel to the stream within the fence.

Bear Valley Creek - Transfer Cabin Stream Crossing BVC #1x

A single row of junipers were laid flat along 40 feet of the stream adjacent to the downstream end of BVC #1. No fence was built to exclude cattle.

Bear Valley Creek - Transfer Cabin Stream Crossing BVC #1a.

Located downstream from BVC #1. Junipers were laid flat along 55 feet of cut-bank. Construction of this revetment was similar to the upstream half of ELK #3. No fence was built to exclude cattle.

Bear Valley Creek - Transfer Cabin Stream Crossing BVC 1b.

Located downstream from BVC #1. Junipers were laid flat along 165 feet of cut-bank. Construction of this revetment was similar to BVC #1a. No fence was built to exclude cattle.

Bear Valley Creek - Cache Creek BVC #4

Junipers were laid flat along 264 feet of cut-bank. A fence was built 10 to 12 feet back from the edge of the cut bank to exclude cattle from the area.

Bear Valley Creek - Cache Creek BVC #5

Junipers were placed perpendicular along 192 feet of cut-bank. A fence was built 10 to 12 feet back from the edge of the cut bank to exclude cattle from the area.

Bear Valley Creek - Experimental Site 1

Located 0.3 miles north of MP 29 on road 582. A single row of junipers were laid flat along 72 of bank at, or just below the water level.

Bear Valley Creek - Experimental Site 2

Located 0.4 mile south of marker 29 on road 582. A single row of junipers were laid flat at the top of the cut bank for a distance of 110 feet. This structure was built to determine if juniper trees could be used to prevent cattle from walking along the top of the cut bank.

Bear Valley Creek - Ephemeral Gully Site

Juniper trees were used to line a **40** foot long gully near the Transfer Cabin Stream Crossing.

Sub-Project Ic - Marsh Creek Drainage.

No accomplishments in the Marsh Creek drainage were made during the **1989** field season.

Sub-project **IIa** - Pole Creek Project.

A riparian easement allowing fence **construction** and **maintenance** was obtained from the Salmon Falls Sheep **Company**. **Constuction** began on 2.1 miles of fence on the private land. The fence was **75** percent completed before **snowand** freezing weather forced the contractor to delay construction until spring of **1989**.

Sub-Project **IIb** - Valley Creek.

A memorandum of understanding was established with the Valley Creek Diversion **#6** (vc-6) water users. Constructed flow control consisting of a large rock deflector was constructed to split the stream flow at the vc-6 diversion which previously left the channel of Valley Creek dry. Two rock weir and sill structures were constructed to assure proper flow **was** in each channel. These flow control structures now allow salmon access to the upper nine miles of Valley Creek. Spring chinook salmon were observed spawning in Valley Creek above the diversion by **IDFG** surveyors during late **August**.

Sub-Project **IIb** - Upper Salmon River and Tributaries.

A riparian easement allowing erosion control construction and maintenance was obtained from the Idaho Rocky Mountain, Massey, and Rember Ranches. Work on the the upper Salmon River consisted of constructing **six** rock weirs and one rock deflector.

PROJECT COSTS

Total costs incurred by the BPA on this project as of March **31,1988** were **\$286,965.49**. Incurred and anticipated expenses from April, **1988** to February **23, 1989** are estimated to total **\$356,000** (table 3).

PROPOSED ENHANCEMENT ACTIVITIES - 1989

The tasks listed below are planned for the **1989-91** field seasons. A project implementation scheduling chart is shown in figure **7**. A summary **of** the project budgets for **FY 1989-1992** is shown in table 4.

Bear Valley Creek tasks are as follows:

Task1: Continue the final design for the Bear Valley drainage including proposed bank stabilization, channel rehabilitation, riparian revegetation, protective fencing, and sediment **traps**.

Task 2: Construct two upstream **pointing rock** deflectors **at the high cut** bank sediment source in Bear Valley Creek one half mile downstream from Bear Valley Campground.

Elk Creek tasks are as follows:

Task 1: Complete the final design for the total Elk Creek Drainage including proposed **bank** stabilization, channel rehabilitation, riparian revegetation, protective fencing, **and** sediment traps.

Task 2: Continue the sediment source and bank stabilization project on 5.1 miles of Bearskin Creek in OEA reaches 1, and 2 and 2.4 miles of sediment **carrying tributaries**. Twenty rock check dams will be constructed in **Bearskin** tributaries. Sixteen **bank** erosion sites will be treated with an erosion fabric **and** logs, and one sediment trap will be constructed on lower Bearskin Meadows.

Task **3**: Complete the sediment source and bank stabilization project on 5.7 miles **of** Elk Creek on OEA reach 1. The large oxbow supplying most of the sediment to lower Elk Creek will be bypassed and turned into a 500 feet long sediment trap.

Concurrent with the above tasks, the Forest Service is revising the Bear Valley and Elk Creek Allotment Management Plans. These revisions are expected to be completed by **1991**.

Marsh Creek tasks are as follows:

Task **1**: Complete the final design for the Marsh Creek drainage. The Sawtooth National Forest is preparing an EIS that analyzes alternatives maintaining cattle grazing in OEA reaches 4 and **5** of Marsh Creek (30 percent streamside use) or eliminating cattle **grazing** from the entire Marsh Creek drainage.

Pole Creek tasks are as follows:

Task 1: Complete the final design for the Pole Creek drainage including **proposed bank stabilization, channel rehabilitation, riparian** revegetation, **and** protective fencing. This will include developing a plan in OEA reach 3 to reduce erosion where the stream abandoned the old channel and carved a new one.

Task 2: Complete the fence on 2 miles of lower Pole Creek before the **grazing** season (fence is **75** percent complete).

Valley Creek tasks are as follows:

Task 1: Complete the final design for 27.9 miles of the Valley Creek drainage including proposed fencing, passage improvements, and riparian revegetation.

Task 2: Finish the Valley Creek Diversion-6 return flow channel by installing rock energy dissipaters to control erosion install a concrete, steel, and/or wood **headgate** at the upper end of the project to control high flows as well as

adequately supply stream flow to the reopened channel. This will assure adult anadromous fish passage to the upper Valley Creek drainage, prevent sediment problems, and increase rearing production.

Task 3: Treatment of the Elk **Meadows** site will be delayed until results of the riparian fencing installed in **1987** are known. If the site is still an **erosion** problem, erosion control structures will be installed below the present two structures which will be rebuilt.

An additional task jointly funded by the Forest Service and **IDFG** is the installation of a six inch diameter, 1,300 foot **long bypass pipe** from the downstream migrant screen back to Valley **Creek**.

Upper Salmon River tasks are as follows:

Task 1: Begin the final design for 104.7 miles of the the Upper Salmon River, This includes bank stabilization, channel rehabilitation, riparian revegetation, and protective fencing on private lands.

Task2: Continue the final design for 4.0 miles of Beaver Creek, including negotiating a memorandum of understanding or easement with the private landowner concerning access to the project site, stream flow, 4,000 feet of bank stabilization, 1,500 feet of channel rehabilitation, 1,000 feet of riparian revegetation, and one mile of protective fencing. Areas where braiding has occurs will be treated to provide one channel for better fish passage and to reduce sediment in Beaver Creek, in the Salmon River, **and** at the Sawtooth National Fish Hatchery downstream.

Task 3: Within the Sawtooth National Recreation Area, drop structures have been designed to control erosion at the Idaho Rocky Mountain Ranch and **Massey** sites along the upper Salmon River by **GEOMAX** (Dr. D. Riechmuth). These structures will complement structures installed in **1988** at Idaho Rocky Mountain Ranch, Rember Ranch, and National Forest Land above Rember Ranch. In addition to the the drop structures on private lands, five drop structures **are** needed on National Forest lands (Decker Flat Diversion and adjacent to the highway below the Rember Ranch site). These structures should prevent future erosion problems in the area while increasing the quality and quantity of spring chinook **and** summer steelhead habitat.

Task 4: Continue the final design for Basin, Thompson, Squaw, **and** Morgan Creeks. Finish main stem Upper Salmon River riparian revegetation. Construct structures to control erosion and stabilize **sand and** fines in the Basin, Thompson, Squaw, and Morgan Creeks drainages. Specific areas of treatment are:

Basin Creek.	Control two headcuts on Kelly Creek. Control erosion along 800 feet of eroding tailing piles at the old abandoned uranium mine in East Basin Creek, Treat eroding banks in Little Basin Creek.
--------------	---

Thompson Creek.	Control erosion along four miles Thompson Creek below Pat Hughes Creek and along 650 feet of eroding banks at the abandoned Scheelite Jim Mine above Buckskin Creek.
-----------------	--

Squaw Creek. Control erosion along the natural eroding bare hills in Cinnabar Creek.

Morgan **Creek**. Improve chinook salmon passage at the ten foot cascading falls on **Morgan** Creek four miles above the mouth. Construct fence **and** control erosion on private lands in Morgan Creek.

MONITORING AND EVALUATION

Physical monitoring of the projects is being accomplished by the Forest Service in consultation with the Idaho Department of Fish **and Game** and the Shoshone-Bannock Tribes. Project monitoring will be accomplished by an annual visual inspection of the project area after spring runoff to determine maintenance needs.

Two types of surveys will be used to evaluate the quality and quantity of anadromous fish habitat. These surveys consist of a comprehensive physical habitat survey prior to and following implementation and the IDFQ ocular embeddedness transect. These surveys enable us to document changes in anadromous fish habitat production capability and measure the total amount of physical habitat available to anadromous fish. All 1988 projects were surveyed before implementation.

The physical habitat survey is a combination of stream reach inventories, channel stability evaluations, and fishery habitat appraisals in anadromous and potentially anadromous streams. **Each** stream was inventoried during the low flow period to collect data on biological **and** hydrological conditions. Survey methods were derived from previous experience and procedures developed by the Forest Service in Regions 1 (Pfankuck **1978**) and **4** (Anonymous 1988). These methods have proved to be reliable and effective for inventorying habitat conditions for **northwestsalmonids**.

The survey method relied on both measurements and observations, requiring a minimum of equipment. The equipment included a thermometer for water and air temperature determinations, a compass for stream orientation, a hand level and level rod for gradient and slope gauging, a densiometer for cover quantification, a five-foot pole graduated in six inch lengths for depth, length, and width measurements, and a camera **for** documentation. These instruments are readily available as basic tools of a biologist. The parameters that could **not** be quantitatively measured, such as bank stability and stream morphology, were rated using **a** set of evaluation criteria.

Before field work began, streams were divided into reaches based on **OEA (OEA Research 1987a and 1987b)** and Environmental Protection Agency (1986) reaches. In the field reaches were divided further into strata which were delineated by significant changes in stream characteristics such as bottom composition, gradient and flow. Within each reach, each individual habitat unit (pool, riffle and glide) was measured, **providing** a complete and accurate account of the quantity and quality of physical habitat available to anadromous salmonids. The biological and physical properties of each reach were recorded to **providethe following** data:

1. Individual Habitat Units:

Length, average stream width, surface area, average **and** maximum water depth, pool quality (Platts et al. **1983**), surface water velocity, substrate composition (visual estimate), and spawning gravel quality and quantity. .

2. Stream Reaches:

Gradient, stream flow, high flow width, bankfull depth, stream stage, stream type (**Rosgen 1985**), pool/riffle ratio, sinuosity ratio, percent undercut **banks**, percent substrate **embeddedness**, bank soil type, water and air temperatures, barriers to migration, amount and type of aquatic vegetation, amount **of** overhanging vegetation, fish species and numbers observed, and channel stability. Channel stability was evaluated by estimating the following: upper **bank land** form, slope, mass wasting hazard, debris jam potential, vegetation bank protection, lower bank channel capacity, bank rock content, flow deflectors and obstructions, bank cutting and point-bar deposition, channel bottom rock angularity, brightness of bottom, particle packing, percent stable material and size distribution, scour and deposition; and the amount of clinging vegetation.

3. Riparian Environment:

Typical width of the riparian **zone**, the type and percentage of vegetation **in** the riparian zone, the size of the vegetation, **and** the **plant** community composition by dominance. Riparian environment was evaluated only on those streams not surveyed by **OEA** Research in **1985**.

Descriptive statistics (mean, **standard** error, percent relative abundance) were calculated by strata, **OEA** and **EPA** reach, stream, and drainage. Future analyses may include comparisons with past years data, comparisons **between streams**, and comparisons between drainages.

Photographs were used extensively to document the conditions in each reach. Photos were taken of major features, such as barriers, pollution indicators, major substrate problems, cattle use indicators, beaver use indicators, **and** past logging activities.

In addition to the physical habitat surveys, Forest Service personnel measured **instream** sediments using IDFQ ocular transects (Torquemada and Platte **1988**). Permanent transect sections were established by the **IDFG** in several **streams** in the Middle Fork Salmon River **and** Upper Salmon River drainages. These transect sections consist of a minimum of ten cross sectional transects at intervals upstream from a fixed starting point. Additional transect sections were established in Bear Valley Creek, Bearskin Creek, and Elk Creek to further document changes in physical habitat as a result of Forest Service projects. After recording the width of the stream at each transect we measured the **depth**, habitat type (pool, run, pocketwater, riffle, or backwater), percent substrate, percent embedded by fines, and substrate score (Torquemada and Platte **1988**) at **1/4, 1/2, and 3/4** intervals. Descriptive statistics (mean, standard error, percent relative abundance) were calculated by section, **OEA** reach, and stream. Statistical comparisons between IDFQ and USFS data are planned for the future.

Fish population evaluation data collected **by** IDFO will be combined with the physical habitat monitoring data collected by the Forest Service to verify the **smolt** estimates and to produce a comprehensive annual report for all the projects. This monitoring **and** evaluation effort is designed to ensure that the direct habitat improvements scheduled for this project are accomplished to the stated goal and objectives.

Evaluation activities planned for **1989** include: 1) completing the comprehensive physical survey for the **84-24** project area, including surveys begun **during 1988** as well as Basin, Beaver, Flat, Morgan, Squaw, Stanley, Thatcher, and Thompson Creeks: and 2) resurvey of Bearskin Creek, Elk Creek (from above the mouth **of** Bearskin Creek downstream to the mouth of Elk Creek), **and** Bear Valley Creek (above **and** below the mouth of Elk Creek) to document any physical changes which occurred during spring runoff.

During the summer and early fall of **1988**, a total of **72** miles of project streams were evaluated in the Middle Fork Salmon River (**38.1** miles), South Fork Salmon River (9.0 miles), and Upper Salmon River (24.9 miles) Subbasins (Table **5**). In addition, **91** ocular transect sections were surveyed in the Middle Fork Salmon River (**55** sections) and Upper Salmon River (**36** sections) Subbasins (Table **5**). Those reaches evaluated on Bearskin and Elk Creeks had been evaluated previously in **1987** and were surveyed again for comparative purposes.

IDFO ocular transects

Pools and backwaters were the most abundant type of habitat in those streams in the Middle Fork Salmon River drainage with the exception of Bear Valley Creek (**Figure 8**). Runs and riffles were most abundant in the Upper Salmon River drainage. Other habitat types were present in varying amounts. Side channels **of** Bear Valley Creek and Elk Creek were made up almost entirely of pool **and** backwater habitat. These side channels are high flow channels and there was little, if any, flow when we surveyed them. Pocketwater type habitat was not abundant in any of the streams surveyed.

Mean depths were similar between all the streams, but most streams in the Middle Fork Salmon River drainage were slightly deeper than Upper Salmon River drainage **streams**. This may be a reflection on the high amount of pool habitat sampled in the Middle Fork Salmon River drainage.

Substrate composition varied between streams. It was evident that streams in **Bear** Valley (Bearskin, Elk, and Bear Valley Creeks) had higher levels of sand than the other **streams** surveyed (Figure 9). Smaller substrate sizes (sand, gravel, and rubble) were dominant in all the streams. Substrate embeddedness reflected the higher sand levels found in Bear Valley. Bear Valley and Elk Creek side channels had the highest embeddedness and sand levels followed by Bearskin, Elk, and Bear Valley Creeks.

Substrate score, a rating system which **takes** into account the dominant and subdominant substrate sizes plus the percent embeddedness, also mirrored substrate composition and embeddedness values (Figure 10). Generally, a higher score (maximum is **15**) means you have larger substrate and lower embeddedness values. **The** streams with the highest median scores were those in the Upper Salmon River drainage and Knapp Creek which had the least amount of sand and lowest embeddedness values;

PROJECT MAINTENANCE

Maintenance of the project over time is essential to provide the long term increases in anadromous fish production anticipated. The project has been and will continue to be designed to minimize maintenance. No maintenance was needed in **1988**. The fence sites will need annual maintenance to insure they continue to be cattle tight. In the future, improved grazing management programs will be encouraged to remove the need for fences.

LITERATURE CITED

- Andrews, J., and L. **Everson**. 1988. Middle Fork and Upper Salmon River habitat improvement implementation plan FY **1988-1992**. U.S. Department of Energy, Bonneville Power Administration, Division of Fish and Wildlife, Portland, Oregon. 33 p.
- Anonymous. 1985. Idaho fish management plan, **1985-1990**. Idaho Department of Fish and Game, Boise, Idaho. 105 p.
- Anonymous. **1988**. Integrated riparian evaluation guide. U.S. Department of Agriculture, Forest Service, Intermountain Region, Ogden, Utah. 37 p. In draft.
- Northwest Power Planning Council (NPPC). **1987**. Columbia River Basin fish and wildlife program. Northwest Power Planning Council, Portland, Oregon. 246 p.
- OEA Research. **1987a**. Middle Fork of the Salmon River aquatic and riparian area inventory, **1987**. U. S. Department of Agriculture, Forest Service, Intermountain Region, Boise National Forest, Boise, Idaho. **109** p.
- OEA Research. **1987b**. Upper Salmon River aquatic and **riparian** area inventory, **1987**. U. S. Department of Agriculture, Forest Service, Intermountain Region, Boise National Forest, Boise, Idaho. **109** p.
- Pfankuck, D. **1978**. Stream reach inventory and channel stability evaluation. U.S. Department of Agriculture, Forest Service, Northern Region, **Lolo** National Forest, Missoula, Montana. 26 p.
- Platts, **W.S.**, W.F. Megahan, and G.W. Minshall. **1983**. Methods for evaluating stream, riparian, and biotic conditions. General Technical Report INT-138. Ogden, UT: U.S. Department of Agriculture, Forest Service, Intermountain Forest and **Range** Experiment Station, Boise, Idaho. 70 p.
- Rosgen, D. 1985. A stream classification system. Presented at: North American **Riparian** Conference. Tucson, Arizona. 26 p.
- Torquemada R., and W. S. Platts. 1988. A comparison of sediment monitoring techniques of potential use in sediment / fish population relationships. U. S. Department of Agriculture, Forest Service, Intermountain Forest and Range Experiment Station, Boise, Idaho. 50 p. In draft.
- U.S. Environmental Protection Agency. **1986**. River reach file, hydrologic segment plots-Idaho. Pacific Northwest Rivers Study. U.S. Department of Energy, Bonneville Power Administration, Portland, Oregon. 41 p.

Appendix A: Figures 1 to 10

Figure 1. Location of Project Area.




Figure 2. The Middle Fork Salmon River (Boise and Challis National Forests).




Figure 3. Upper portion of the Salmon River and its tributaries.
(Sawtooth National Recreation Area).




Figure 4. Lower portion of the Salmon River and its tributaries.
(Challis Not long Forest)




Figure 5 Present potential and improved potential for Chinook Salmon production.




Figure 6. Present Potential and Improved Potential for Steelhead Trout Production




Figure 7. IMPLEMENTATION SCHEDULE FOR MIDDLE FORK & UPPER SALMON RIVER SUBBASINS HABITAT & PASSAGE IMPROVEMENTS PROJECTS.

PROJECTS & ACTIVITIES	1988				1989				1990				1991				1992				1993
	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST
I. Middle Fork, Salmon River																					
a. Bear Valley Creek	A																				
				B			C		B			C		B							
b. Elk Creek	A	B	C		A	B	C		B			C		B							
c. Marsh Creek			A																		
				B			C		B			C									
II. Upper Salmon River																					
a. Pole Creek	A	B	C		B			C				C									
b. Valley Creek	A				B			C													
c. Upper Salmon	A																				
				B			C		B												
d. Stanley Lake Creek					A																
														C							
III. Maintenance			X				X				X				X				X		
IV Monitoring			X				X				X				X				X		
V. Annual Report	X				X								X				X				

A = PROJECT DESIGN

B = CONTRACT PREPARATION & AWARD

C = CONTRACT ADMINISTRATION




Figure 8. Mean habitat type relative abundance (top) and depth (bottom) for seven streams in Salmon River drainage. BAC and BVC stand for Bearskin and Bear Valley Creeks, respectively. Numbers in parentheses indicate the number of transect sections surveyed in 1988. Each transect section had ten transects with three measurements per transect.




Figure 9. Mean substrate composition (top) and embedment (bottom) for seven streams in the Salmon River drainage. BAC and BVC stand for Bearskin and Bear Valley Creeks, respectively. SC indicates side channel. Numbers in parentheses indicate the number of transect sections surveyed in 1988. Each section had ten transects with three measurements per transect.




Figure 10. Median substrate score for Salmon River drainage. BAC and BVC stand for Bearskin and Bear Valley Creeks, respectively. SC indicates side channel. Numbers in parentheses indicate the number of transect sections surveyed in 1988. Each section had ten transects with three measurements per transect.

Appendix B: Tables **1** ts **5**

Table 1. Spring and summer chinook annual smolt production potential in the project area based on low flow rearing area (source: see footnote 1).

DRAINAGE	MILES	AREA (M ²)	HAB. (SMOLTS QUAL. PER M ²)	PRESENT	PRESENT	ESTIMATED	
				DENSITY	POTENTIAL	POTENTIAL	ESTIMATED
				REARING CAPACITY	REARING IMPROVEMENTS	WITH SMOLT INCREASE	
<u>Middle Fork Salmon</u>							
Bear Valley	15.7	227,000	Good	0.64	143,000	175,000	32,000
	17.0	231,000	Fair	0.37	85,000	148,000	63,000
	0.6	6,000	Poor	0.10	1,000	2,000	1,000
Elk	9.8	89,000	Good	0.64	57,000	69,000	12,000
	17.4	132,000	Fair	0.37	49,000	84,000	35,000
	5.9	47,000	Poor	0.10	5,000	13,000	12,000
Marsh	4.5	66,000	Excel	0.90	60,000	60,000	0
	65.3	428,000	Good	0.64	274,000	330,000	56,000
Subtotals	136.2	1,226,000			674,000	881,000	211,000
<u>Upper Salmon</u>							
Upper Salmon R. and smaller tributaries	16.5	493,000	Excel	0.90	444,000	444,000	0
	52.7	3,903,000	Fair	0.37			
	4.4	65,000	Poor	0.10	6,000	24,000	18,000
Valley Cr.	22.9	938,000	Good	0.64	600,000	722,000	122,000
Stanley Cr.	5.6	48,000	Fair	0.37	18,000	31,000	13,000
Elk Cr.	11.6	280,000	Good	0.64	179,000	216,000	37,000
Pole Cr.	9.0	232,000	Fair	0.37	86,000	148,000	62,000
Beaver Cr.	4.0	129,000	Poor	0.10	13,000	48,000	35,000
Basin Cr.	6.8	163,000	Good	0.64	105,000	126,000	21,000
	5.5	134,000	Fair	0.37	49,000	86,000	37,000
Thompson Cr.	7.5	97,000	Good	0.64	62,000	74,000	12,000
	5.0	64,000	Fair	0.37	24,000	41,000	17,000
Squaw Cr.	2.0	15,000	Fair	0.37	5,000	10,000	5,000
	5.8	43,000	Poor	0.10	4,000	16,000	12,000
Morgan Cr.	10.0	85,000	Poor	0.0	0	9,000	9,000
Subtotals	199.8	9,618,000			4,532,000	4,990,000	458,000
Totals	336.0	10,844,000			5,206,000	5,871,000	669,000

1/ The data in tables 1 and 2 was prepared from preliminary data being developed for the Columbia Basin System Plan by the Northwest Power Planning Council. These tables will be updated when the Salmon **Subbasin** Plan is finalized. Monitoring will further adjust the data in these tables.

2/ Rearing area only.

Table 2. Summer Steelhead annual smolt production potential in the project area based on low flow rearing area (source: see footnote 1).

DRAINAGE	MILES	AREA (M ²)	HAB. QUAL.	(SMOLTS PER M ²)	PRESENT	PRESENT	ESTIMATED
					DENSITY	POTENTIAL REARING CAPACITY	POTENTIAL REARING WITH IMPROVEMENTS
							ESTIMATED INCREASE
<u>Middle Fork Salmon</u>							
Bear Valley	29.8	275,000	Good	0.07	19,000	23,000	4,000
	8.1	62,000	Fair	0.05	3,000	4,000	1,000
	15.3	261,000	Poor	0.03	8,000	13,000	5,000
Elk Creek	8.7	78,000	Good	0.07	5,000	7,000	2,000
	25.7	186,000	Fair	0.05	9,000	14,000	5,000
	7.7	57,000	Poor	0.03	2,000	3,000	1,000
Marsh Creek	4.5	66,000	Excel	0.10	7,000	7,000	0
	65.3	428,000	Good	0 . 0 7	30,000	36,000	6,000
Subtotals	165.1	1,413,000			83,000	107,000	24,000
<u>Upper Salmon</u>							
Upper Salmon R.	69.2	4,396,000	Good	0.07	308,000	315,000	7,000
and smaller	31.1	2,929,000	Fair	0.02	2/ 59,000	59,000	0
tributaries	4.4	65,000	Poor	0.03	2,000	3,000	1,000
Valley Cr.	22.9	938,000	Good	0.07	66,000	80,000	14,000
Stanley Cr.	5.0	48,000	Fair	0.05	2,000	3,000	1,000
Elk Cr.	11.6	280,000	Good	0.07	20,000	24,000	4,000
Pole Cr.	9.0	232,000	Fair	0.05	12,000	16,000	4,000
Beaver Cr.	4.0	129,000	Poor	0.03	4,000	6,000	2,000
Basin Cr.	6.8	190,000	Good	0.07	13,000	16,000	3,000
	5.5	106,000	Fair	0.05	5,000	7,000	2,000
Thompson Cr.	7.5	101,000	Good		7,000	9,000	2,000
	5.0	60,000	Fair	0.07	3,000	4,000	1,000
Squaw Cr.	9.8	219,000	Good	0.05	15,000	19,000	4,000
	6.6	108,000	Fair		5,000	8,000	3,000
Morgan Cr.	10.35	88,000	Good	0.05	6,000	7,000	1,000
	10.35	88,000	Fair	0.05	4,000	6,000	2,000
Subtotals	219.1	9,977,000			531,000	582,000	51,000
Totals	384.2	11,390,000			614,000	689,000	75,000

1/ The data in tables 1 and 2 was prepared from preliminary data being developed for the Columbia Basin System Plan by the Northwest Power Planning Council. These tables will be updated when the Salmon **Subbasin** Plan is finalized. Monitoring will further adjust the data in these tables.

Table 3. Project costs, April 1988 to February 1989.

BPA Funds: 1/

Salaries	\$122,000
Transportation and travel	30,000
Training	1,000
Expendable Equipment	8,000
Nonexpendable and sensitive items 1/	15,000
Equipment rental contracts	<u>180,000</u>
Total	\$356,000

Forest Service Appropriated Funds:2/

Salaries	\$8,200
Contracting, and fiscal services	9,000
Materials and supplies	1,000
Equipment rental contracts	<u>\$10,900</u>
Total	\$28,000

1/ Sensitive items were purchased during the contract year ending March 31, 1989 were a dell computer system with printer and associated software.

3/ Forest Service Cost Sharing with BPA Project No. 84-24 during 1987: Boise, Challis, and Sawtooth National Forest and Inter-mountain Region employees assisted the project leader with implementation planning, contract preparation and administration, and fiscal management.

Table 4. A summary of the project budgets for FY 1989-1992

<u>Sub-Projects</u>	<u>m-89,</u>	<u>FY-90</u>	<u>FY-91</u>	<u>FY-92</u>
<u>PHASE I</u>				
Project leader	61,621	63,427	65,347	67,378
<u>PHASE II</u>				
I. Middle Fork Salmon River				
a. Bear Valley Creek (Bear Valley Creek Portion)				
1. Design	5,000			
2. Implementation	40,000	30,000	20,000	DONE
Subtotals	45,000	30,000	20,000	DONE
b. Elk Creek				
1. Design	30,000			
2. Implementation	34,000	25,000	10,000	DONE
Subtotals		25,000	10,000	DONE
c. Marsh Creek				
1. Design	3,000	DONE	DONE	
2. Implementation	10,000	15,000	10,000	DONE
Subtotals	13,000	15,000	10,000	DONE
II. Upper Salmon River and Tributaries Anadromous Fish Habitat Improvement				
a. Pole and Valley Projects				
1. Design	3,000			
2. Implementation	30,000	30,000	30,000	DONE
Subtotals	35,000	30,000	30,000	DONE
b. Upper Salmon River and Tributaries				
1. Design		14,000	4,000	DONE
2. Implementation	40,000	70,000	90,000	DONE
Subtotals	54,000	74,000	90,000	DONE
III. Physical Monitoring	50,049	51,065	52,081	51,968
IV. Project Maintenance	10,000	15,000	15,000	5,000
PHASE I & II GRANDTOTALS	300,670	303,492	302,428	124,346

Table 5. Stream miles evaluated and number of transect sections measured July - October **1988** in three Salmon River subbasins.

Subbasin		
Stream	Stream miles evaluated	Transect sections
Middle Fork Salmon River		
Ayers Creek	1.3	
Bear Valley Creek	12.6	20
Bearskin Creek	6.8	12
Boulder Creek		
Elk Creek	0.9	16
Cold Creek	0.7	
Cook Creek	2.0	
Fir Creek	6.2	
Knapp Creek	6.0	7
Pole Creek	0.2	
Wyoming Creek	1.4	
South Fork Salmon River		
Johnson Creek	9.0	
Upper Salmon River		
Pole Creek	7.5	10
Salmon River	8.4	16
Valley Creek	9.0	10
	72.0	91